BRUHATH BANGALORE MAHANAGARA PALIKE

Yalahanka ELECTRICAL DIVISION

PRE MEASUREMENT BOOK

Name of work :-Annual Maintenance and repairs of street lights in ward no 07 Package Y -07 of Yelahanka Zone.

Name of Contractror of nature of Agency:-M/s Anvith infra

Job Code No:-007-22-000007

Ref no and Date of commencement of work:-:- EE/Ele/YZ//WO/000007 /22-23 Date:01/04/2022

Aggrement No & date:-

Measurement Book No: **Page No:**

Bill NO :- 16th RA Bill **Bill Period : 01-03-2024 to 31-03-2024 (for 1 months)**

Sl. No.	Description	Unit	Period in Months	Present Measurements		
				Qty	Tender Full Rate	Cost
1	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 36/40 W fluorescent tube light street lighting systems.	Each	1	125	50.00	6250.00
2	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 125 W HPMV light Park lighting systems.	Each	1	130	58.33	7582.90
3	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 250W HPSV street light lighting systems.	Each	1	2989	87.50	261537.50
4	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents 400 watts HPSV street light/High Mast lighting systems.	Each	1	58	75.00	4350.00
5	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents	Each	1	40	66.66	2666.40

6	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents			Each	1	700	104.16	72912.00
7	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 90 watt LED street light lighting systems.			Each	1	71	116.66	8282.86
8	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 110/120 watt LED streetlight lighting system			Each	1	135	125.00	16875.00
9	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 150 watt LED street light /High mast lighting system			Each	1	0	150.00	0.00
10	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole.Upto 5Mtr street light pole.			Nos	-	0	200.00	0.00
11	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole.8Mtr and above street light pole.			Nos	-	0	300.00	0.00
12	Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc., complete with AC-3 Rating and as per IS-13947.100 to 125Amps			Nos	-	10	3100.00	31000.00
	Pole No	**Address**	**Qty**					
1	AI/07/TC/189/BP/05/00/08/MH12	Shabari Nagara Byatarayanapura	1					
2	AI/07/TC/38/SM/00/06/07/SV	Sahakarnagara Byatarayanapura	1					
3	AI/07/TC/20/SN/00/14/LED	Sahakarnagara 60 Feet Road Byatarayanapura	1					
4	AI/07/TC/15/SN/00/03/SV	Sahakarnagara E Block	1					

	AI/07/TC/13/SN/PK/00/MH	Near Swati Hotel Sahakarnagara E Block	1					
6	AI/07/TC/30/SN/14/00/70/SV	Near Ration Shop Sahakarnagara E Block	1					
7	AI/07/TC/SN/PK/42/M	NearPark View Bakery Sahakarnagara E Block	1					
8	AI/07/TC/SN/20/00/43/LED	Near Sangeetha Mobile Sahakarnagara 60 Feet Road	1					
9	AI/07/TC/SN/14/25/17/LED	Sahakarnagara Railway Parallel Road	1					
10	AI/07/TC/GL/00/02/SV	2nd Cross Gangamma L/o Amruth Nagara	1					
		Total	**10**					
13	Supplying and fixing Microprocessor Based Astronomical timer Switch with using necessary bolts, nuts and washers.			Each	-	9	1220.00	10980.00
	Pole No	**Address**	**Qty**					
	AI/07/TC/189/BP/05/00/08/MH12	Shabari Nagara Byatarayanapura	1					
	AI/07/TC/38/SM/00/06/07/SV	Sahakarnagara Byatarayanapura	1					
	AI/07/TC/13/SN/PK/00/MH	Near Swati Hotel Sahakarnagara E Block	1					
	AI/07/TC/30/SN/14/00/70/SV	Near Ration Shop Sahakarnagara E Block	1					
	AI/07/TC/GL/00/02/SV	2nd Cross Gangamma L/o Amruth Nagara	1					
	AI/07/TC28/SNE/14/25/17/LED	Near Udupi Hotel Sahakarnagara	1					
	AI/07/TC/SN/20/43/LED	Near Udupi Hotel Sahakarnagara	1					
	AI/07/TC/SN/PK/13/MH	Near Uco Bank Sahakarnagara	1					
	AI/07/TC/DH/MR/08/SV	Brigade Apartment Amruth Nagara	1					
		Total	**9**					
14	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 50-63 Amps SP			Each	-	10	500.00	5000.00
	Pole No	**Address**	**Qty**					
	AI/07/TC/20/SN/00/14/LED	Sahakarnagara 60 Feet Road Byatarayanapura	1					
	AI/07/TC/15/SN/00/03/SV	Sahakarnagara E Block	1					
	AI/07/TC/SN/PK/42/M	NearPark View Bakery Sahakarnagara E Block	1					
	AI/07/TC/SN/20/00/43/LED	Near Sangeetha Mobile Sahakarnagara 60 Feet Road	1					
	AI/07/TC/SN/14/25/17/LED	Sahakarnagara Railway Parallel Road	1					

	AI/07/TC28/SNE/14/25/17/LED	Near Udupi Hotel Sahakarnagara	1					
	AI/07/TC/SN/20/43/LED	Near Udupi Hotel Sahakarnagara	1					
	AI/07/TC/SN/20/00/14/LED	Near HDFC Bank Sahakarnagara	1					
	AI/07/TC/DH/MR/08/SV	Brigade Apartment Amruth Nagara	1					
	AI/07/TC29/OCR/10/LED	11th Cross 13th Main Sahakarnagara	1					
		Total	**10**					
	TOTAL							380456.66
	Add GST 18 % = 12%+6% on item no 1-9					-12%	45654.80	334801.86
						.18%	60264.33	**395066.20**
	Total Rs item no 10-14							46980.00
	Add GST 18 % on item no 10-14							8456.40
	TOTAL Rs							**450502.60**
	Fine imposed for non burning of street lights For the period of 1/03/2024 to 31/03/2024							3500.00
	As per street light agreement clause 2% will be deducted in monthly maintenance bill against the released scrap material							7901.32
	GRAND TOTAL							**439101.27**

CERTIFICATE

1.This is to certify that the work done is saticefactorily.

2.This is to certify that the bill amount calimed in this bill does not claimed in any of the previous bill.

Junior Engineer(Elec)
Yalahanka Division

Asst.Exe.Engineer(Elec)
Yalahanka Division